BRUHATH BANGALORE MAHANAGARA PALIKE

REVISED PROFORMA FOR SANCTION OF EXTENSION OF TIME OF PROPOSALS IN CASE OF CONTRACT

1	Name of the work	Construction of Bridge over Storm Water Drain at Muneshwara Swamy Temple, Muthyala Nagar in JP Park Ward No.17
2	Estimate Cost of the work.	Rs.19.99 lakhs
3	Cost of work at tender Estimated Rates	Rs.19.99 lakhs
4	Cost of work at rates as per agreement	Rs.20.84 lakhs
5	Name of the Contractor	Sri J C Prakash
6	Authority accepting the tender	The Commissioner
7	Date of mark out	-
8	Date of signing the agreement	20/02/2014
9	Date of completion as per agreement	19/06/2014
10	Actual progress secured	about 100% of the work
11	Reasons for delay in progress with specific reasons under the following &% age	Due to Delay of the Rainy season
12	Due to natural calamites	-
13	When did the contractor apply for extension and to what period whether to be. Application if received within the time prescribed.	
14	Extension already a granted and period and authority therefore.	-
15	Whether extension of time admissible as per condition situated in the agreement bond if so specify	Yes
16	The clause of the agreement under which admissible	Clause 26 of CC
17	The period up to which admissible	-
18	The period up to which admissible whether there is any loss to project due to grant of extension if so supervision.	No
a	By way if supervision	-
b	By way to	-
c	By way of other way	-
19	Extension of time recommended with reasons for recommendation with penalty	Up to 31/07/2015 Without Penalty
20	General Remarks if or recommending authority	Time Extention Recommended without penalty

ಹಿರಿ ಅಧಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner